

## UWW- PROJECT LIST

3/2/2024

LNR	Campus Loc	DFD Proj.#	UWW/TMA Proj.#	PROJECT NAME	Type	DFDM STATUS	On Hold ?	Delegated to UWW	UPCOMING TASK(S)	ISSUES/COMMENTS	TARGET PROJECT START	TARGET PROJECT COMPLETION	Total Budget	FUNDING SOURCE			
														GFSB	PRSB	PR-CASH/AGENCY	GIFT/GRANT
<b>CONCEPT- SUBMITTED NOV 2021- 23-29 SIX YR PLAN</b>																	
1	WH/NE		1911L	Winther Hall Addition & Renovation Planning (+Heide Addition)	MP				10% Design Complete-Resubmitted for 23-25	GOAL-ENUMERATE Feb 2024			\$74,592,000				
2	WC			Williams Center Fitness Addition 25-27	MP				Submitted for 25-27 Need AE verify scope/budget	Seg fee approval needed prior to next submittal April 2024			\$12,760,000				
3	BE			West Campus Residence Hall Ph. 2 25-27	MP				Submitted for 25-27 Need AE verify scope/budget	Res. Life may choose to reduce scope depending outcome of budget verification			\$42,357,000				
4	EK			Esker Major Renovation Project 27-29	MP				Submitted for 27-29 Budget	In 2 yrs-Need a study to verify scope/budget			\$46,031,000				
5	FI/BG			West Campus Residence Hall Ph. 3	MP					Beyond the current 23-29 6yr submittal							
6	WL			Wells Hall Elevator Replacement	MFR				Submitted for 23-25				\$,684,000				
7	HE			Heide Window and Roof Replacement	MFR				Resubmitted for 23-27 ISPR	Flashholder in the event Winther not approved			\$,829,000				
8	ST			Perkins Stadium Structural Repairs 25-27	MFR				Submitted for 25-27 Need AE verify scope/budget	Need a study prior to next submittal April 2024			\$6,990,000				
9	WC			Williams Center Roof Replacement	MFR				Submitted for 25-27				\$6,215,000				
10	CA			Music Practice Room/Faculty office Noise Issues	ISPR				Submitted for 23-25 ISPR				\$6,787,000				
11	CA			CA Metals Lab- CA2054	ISPR				Resubmitted for 23-25 ISPR	NO 21-23 Intr Sp projects approved			\$, 1,979,000				
12	MG			McGraw Hall Lecture Hall 23-25	ISPR				Resubmitted for 25-27 ISPR	UW-System pushed back to 25-27			\$, 2,820,000				
13	CA			CA 300 Lab 21-23	ISPR				Resubmitted for 23-27 ISPR				\$, 1,475,000				
14	HE			Heide 101 Active Lecture Hall	ISPR				Submitted for 27-29 ISPR				\$, 2,668,000				
15	CA			Drawing Lab Instructional Space Project	ISPR				Submitted for 27-29 ISPR				\$5,999,000				
16	Campus			Multi Building Accessible Restrooms	AAPR				Submitted for 23-25 AAPR				\$, 2,528,000				
17	CA			Hicklin/Barnett Theater Repairs	AAPR				Submitted for 23-25 AAPR				\$498,000				
18	PK			Lot 18 Reconstruction 25-27	AAPR				Submitted for 23-25 AAPR				\$1,381,000				
19	CA			CA AHU #7 & #8 Replacement	AAPR				Submitted for 23-25 AAPR				\$1,154,000				
20	ST			Stadium Athletic Service Building Roof Replacement	AAPR				Resubmitted for 23-25 AAPR				\$591,000				
21	RD			Warhawk Dr Reconstruction	AAPR				Resubmitted for 23-25 AAPR				\$1,011,000				
22	ATH			Outdoor Track Replacement	AAPR				Submitted for 23-25 AAPR				\$1,040,000				
23	WL			Wells Hall Roof Replacement	AAPR				Submitted for 23-25 AAPR				\$1,469,000				
24	GS			General Services Roof Replacement 25-27	AAPR				Submitted for 25-27 AAPR				\$1,772,000				
25	PK			Lot 21 Reconstruction	AAPR				Resubmitted for 25-27 AAPR				\$2,824,000				
26	PK			Lot 8/Koshonong Dr Reconstruction	AAPR				Resubmitted for 27-29 AAPR				\$2,222,000				
27	PK			Lot 11 Reconstruction	AAPR				Resubmitted for 27-29 AAPR				\$1,660,000				
<b>BEYOND 23-29</b>																	
1	ATH			Rec Field Turf Installation – Addition to Williams Center	AAPR				Beyond 29				\$1,662,000				
2	CAMPUS			NEW FACILITY-REPLACE ROSEMAN-MCCUTCHAN	MP				Beyond 29								
3	WT			White Hall Demolish	MP				Beyond 29								
4	CAMPUS			Campus Wide Master Plan					Due in approximately 2026; begin request process in 2024	Master Plan prepared every 10 years							
5	AN			Andersen Library/Hall Major Renovation Project	MP				Establish Scope and budget	Building Naming Issue			\$2,287,000				
<b>REQUESTS 21-23 AAPR (NO MAJORS OR INSTR SPACE IN 21-23 BUDGET)</b>																	
1	RS			Roseman Roof & Window Replacement 21-23	AAPR				Submitted as 21-23 AAPR	#1 Priority for 21-23 All Agencies			\$2,944,000				
2	HP			Heating Plant: DA Tank Condensate Tank Replacement	AAPR				Submitted as 21-23 AAPR	Little to No AAPR Funding For 21-23; Unlikely to be funded til 23-25			\$2,885,000				
3	CA			CA AHU #1 & #3 Replacement 21-23	AAPR				Submitted as 21-23 AAPR	Little to No AAPR Funding For 21-23; Unlikely to be funded til 23-25			\$921,000				
4	CAMPUS			RI 2A – 3 Bldg Condor Replacement	AAPR				Submitted as 21-23 AAPR	Little to No AAPR Funding For 21-23; Unlikely to be funded til 23-25			\$2,116,000				
5	MC			McCuthan Window Replacement 21-23	AAPR				Submitted as 21-23 AAPR	Little to No AAPR Funding For 21-23; Unlikely to be funded til 23-25			\$999,000				
6	CA			CA Elevator Replacement 21-23	AAPR				Submitted as 21-23 AAPR	Little to No AAPR Funding For 21-23; Unlikely to be funded til 23-25			\$548,000				
7	HH			Hyland Hall Exterior Door Replacement 21-23	AAPR				Submitted as 21-23 AAPR	Little to No AAPR Funding For 21-23; Unlikely to be funded til 23-25			\$500,000				
8	EK			Esker Freezer Replacements	AAPR				Submitted as 21-23 AAPR	PR- This can progress in 21-23			\$475,000				
9	LT			Laurentide Hall Roof Replacement 21-23	AAPR				Submitted as 21-23 AAPR	Little to No AAPR Funding For 21-23; Unlikely to be funded til 23-25			\$789,000				
10	CAMPUS			Energy Bundle (Franklin Energy) 21-23	AAPR				Submitted as 21-23 AAPR				\$615,000				
11	PK			Lot 19 Reconstruction 21-23	AAPR				Submitted as 21-23 AAPR	PR- This can progress in 21-23 if desired by parking			\$2,533,000				
<b>PREPLANNING</b>																	
1																	
<b>DESIGN</b>																	
1	Campus	19E15		AE on Call - new contract	SMPR	APPRVD			Goodhue 3rd floor; UC/Ambrose RR; Ambrose Entrance	Patrick McGowen is new AE on Call. Has 3 Projects assigned	NA	NA	\$135,500				
2	UH	12B1U		Upham Hall Greenhouse Repairs	SMPR	NA			Submitted 2-3-22 as small project	Target Construction Summer 2024			\$25,000				
3	UC/ND	19G1X		Roof Replacement Projects- UC and Moraine	AAPR	Fix BC/BC			Jeff to check Moraine- confirm trouble areas if can hold til summer		May-23	Aug-23	\$15,000			\$25,000	
4	PK	20B1E		Schwager Dr Reconstruction	AAPR	Fix BC/BC			Preliminary Design- COVID Effect- Design to 35%	Target Construction Summer 2024		Aug-23	\$15,338,400				
5	RS/CA	20H1B		Roseman and CA AHU Mechanical Repairs	SMPR	APPRVD	YES		In Design Fall 2020	Have Roseman AHU; CA AHU #1 Repair	21-May	Aug-21	\$22,000			\$1,411,400	\$127,000
6	GO	16H2Z		Goodhue 3rd Floor Completion	AAPR	Fix BC			Construction target--Summer 2023	AE site visit on 9/9- Goal for building commission Feb 2025	May-23	Aug-23	\$911,000				
7	UH	21H3H		Upham Hall Loading Dock Repairs	SMPR	NA			Final DOA project Approval- Obtain AE	Construct Summer 2024	May-23	Aug-23	\$155,600			\$155,600	
8	PK	21G2L		Esker Hall Asphalt Drive Addition	SMPR	NA			May bid in April 2024		May-23	Aug-23	\$300,000			\$300,000	
9	GOTI	21H1B		Goodhue and Fischer Hall Roof Replacement 21-23	AAPR	Fix BC/BC			In Prelim Design	Target Construction Summer 2024	May-23	Aug-23	\$905,200			\$905,000	
10	WH/NE	1913L		Winther Hall Addition & Renovation Planning (+Heide Addition)	CPR	PRE-ENUM			Heide Programming Mtg/Continue Programming process	In Prelim Design- Design to Approx 10% by May 2024; then stop until enumerated			\$500,000			\$500,000	
<b>BIDDING</b>																	
1	MG	20L1C		McGraw Roof and Envelope Repair	SMPR	APPRVD			Investigate building envelope/leak issue	Will Construct Summer 2024	May-22	Aug-22	\$299,000				
2	MG	19G2M		McGraw Hall Entrance Replacement	AAPR	APPRVD			Approved May 2021 Building Commission	Will Construct Summer 2024	May-22	Aug-22	\$3,000,000				
3	JAN/CA	20D21		Andersen/CA Roof Replacement	AAPR	APPRVD			Approved May 2021 Building Commission	Will Construct Summer 2024	May-22	Aug-22	\$2,460,700				
<b>CONSTRUCTION</b>																	
1	CA	20C1X		Replace Air Handler #2	SMPR	APPRVD			Air Handler on Site week of 8/15	AHU on site In August- Complete end of sept	May-21	Sep-21	\$300,000				
2	EK	19C2J		Esker Hall Roof Replacement	AAPR	BC Compl.			Contractor Removed	Construct Summer 2024	May-21	Aug-22	\$1,195,000			\$1,195,000	
3	Campus	17E2E-05	PC-24069	Utility Improvement: Chilled Water Loop & Steam Pit Repairs	CPR	APPRVD			2021 construction (CA to HV)- BC approved (formerly 17E2E-05)	Project progressing nicely and several areas opening back up prior to school	Spring 2021	Sep-21	\$5,000,000			\$2,850,000	\$2,150,000
4	HP	18K2S		UWS Heat Plant Fuel Reliability/Retrofit	AAPR	APPRVD			In Construction- Subst. Compl. Est Nov 2021			Nov-21	\$9,537,000			\$6,554,000	\$2,983,000
5	HP	19B2J		Boiler 6 Upgrade/ Repair	SMPR	APPRVD			BC Approved Due to timing of work this can't be completed until	2024-02-20/Summer 2024	May-22	Aug-22	\$400,000			\$128,000	\$172,000
6	CA	19G3L		Sculpture Lab Renovation	ISPR	BC Compl.			First Cons progress meeting July 12th	Foundry Furnace Purchase/Installation	Jun-21	Jun-22	\$3,001,000			\$3,001,000	
7	UH	20J1J		Caulking Project Building Gap Correction	SMPR	APPRVD				Will Construct Summer 2024	May-22	Aug-22	\$120,000			\$120,000	
8	MC	PC-27736		McCuthan Patio	CAM				Paint upcycled furniture	Waiting on Canopy fabrication	Spring 2021		\$40,000				\$40,000
<b>SUBSTANTIAL COMPLETION</b>																	
1	RL	15K2E	PC-21627	New Residence Hall #1 (formerly 12J1C)	CPR	APPRVD			DFD Project Closeout- Closeout Docs Rec'd	Substantially complete			\$, 34,000,000				\$34,000,000
2	Campus	17E2E-04	PC-24069	Utility Improvement Project (Phase 4- West Campus Utilities)	CPR	APPRVD			DFD Project Closeout	Substantially complete			\$, 33,600,000				\$33,600,000
3	Campus	17E2E-03	PC-24069	Utility Improvement Project (Phase 3- Chiller Plant Expansion)	CPR	APPRVD			DFD Project Closeout	Substantially complete			\$, 33,600,000				\$33,600,000
4	HP	19D1E		Heating Plant Prep for Rental Boilers	SMPR	APPRVD			Not proceeding, not necessary				\$50,000			\$28,500	\$21,500
5	AN	15F2J	PC-19971	Andersen Egress Connections (Comm-Honors)	SMPR	APPRVD	YES		DFD Project Closeout-Field Closed	Delegated to us- project complete- need closeout in wisbud			\$, 50,229				\$50,229
6	HP	19D1D		Boiler #3 Repairs	SMPR	APPRVD	YES		Open project - waiting to be billed for work (Ahem)			Nov-20	\$50,000			\$28,500	\$21,500
7	Campus	18K2L		Multi-Building Elevator Repair	AAPR	APPRVD			substantially complete	Hyer & Winther Compl Summer 2020/ Moraine & UC Scheduled for Summer 2024	Mar-20	Aug-21	\$, 2,008,000			\$1,405,600	\$602,400
8	ST	20A3D		Perkins Stadium Field Turf Replacement	AAPR	BC Compl.			Complete--finishing punch list		May-21	Aug-21	\$979,000			\$489,500	\$489,500
9	MG	19H2A		Redundant UPS for McGraw Data Center	SMPR	APPRVD			substantially complete		May-21	Aug-21	\$150,000				\$150,000
10	PK	19F2W		Parking Lot 17 Reconstruction + Utility Main repairs	AAPR	BC Compl.			substantially complete	Progressing well; open Mid August			\$615,000			\$105,000	\$229,000
11	PP	19L2P		Young Auditorium Dimming/Lighting Network Replacement	AAPR	BC Compl.			waiting on pow plant work to complete the switchover	Scheduled for Compl. Sept 30	Jul-21	Sep-21	\$1,802,600			\$104,000	\$1,698,600
12	PP	19L2P		Generator Replacement- replace 500KW with 750KW	SMPR	APPRVD			Field Closed			Dec-20	\$, 300,000			\$171,000	\$129,000
<b>HOLD</b>																	
1	AC			Alumni Center Tower Design					Taryn share video with Chancellor/Cabinet for feedback	No interest in proceeding with this comment at this time							